



Formwork System Inspection Chec

Heavy Vehicle Inspection | <https://heavyvehicleinspection.com/>

Inspector		Date		Signature	
-----------	--	------	--	-----------	--

General

Inspection Item	Ok	Faulty	NA
Formwork materials (timber/steel/ply) in good condition	■	■	■
Formwork erected as per approved design/drawings	■	■	■
Panels aligned, level, and properly braced	■	■	■
Props and supports secure on firm ground	■	■	■
Joints tight to prevent leakage	■	■	■
Adequate ties, clamps, and fasteners installed	■	■	■
Safe access, platforms, and safety barriers provided	■	■	■
Reinforcement properly placed before pouring	■	■	■
Release agent applied where required	■	■	■
No debris or obstructions inside formwork	■	■	■
Engineer's approval obtained before pouring	■	■	■
Formwork removed safely after curing without damage	■	■	■