



OSHA Site Slip and Trip Safety

Heavy Vehicle Inspection | <https://heavyvehicleinspection.com/>

| | | | | | |
|-----------|--|------|--|-----------|--|
| Inspector | | Date | | Signature | |
|-----------|--|------|--|-----------|--|

OSHA Site Slip and Trip Safety Inspection

| Inspection Item | Note | Yes | No | NA |
|---|------|--------------------------|--------------------------|--------------------------|
| Are aisles and passageways properly illuminated? | | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Are all areas where workers could be exposed to falls greater than four feet (4 Ft.) guarded by handrails or barriers greater than 39" high? | | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Are cables, cords and hoses that cross walkways enclosed in crush-resistant cable protector or rigid conduit? | | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Are employees traveling within designated walkways, walking while not distracted and walking with eyes on the path? | | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Are openings greater than 2" in floor surfaces covered and marked? | | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Are temporary stairways and ladders checked daily for damage, irregularly spaced steps/rungs, secure handrails and adequate lighting? | | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Are walkways kept clear of cords, hoses or materials that could trip personnel? | | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Are wires and cables from the ceiling hanging less than 7ft? | | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Is piled or stored material stacked in a stable manner so it's not likely to fall over? | | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Is standing water or other liquid present on walking or working surfaces? | | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Is the ground area six feet around structures under construction level and free from holes, protrusions and irregularities? | | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Is the site cleaned-up at regular intervals and at end of shift? | | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Is there a drip cloth or barrier under all fuel driven or hydraulic equipment when it is positioned or stored in the same place for a period of time? | | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Write Comments or Remarks here: | | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |