



Overhead Crane and Rigging Pre-

Heavy Vehicle Inspection | <https://heavyvehicleinspection.com/>

Inspector		Date		Signature	
-----------	--	------	--	-----------	--

Overhead Crane and Rigging Pre-Operation Inspection

Inspection Item	Note	Yes	No	NA
Are outriggers fully extended and the accessible areas inside the crane's swing radius barricaded to warn personnel?		■	■	■
Are precautions in place to not fly loads over workers or occupied structures?		■	■	■
Are safety platforms used for lifting personnel approved by the manufacturer for this purpose?		■	■	■
Did a designated competent person inspect all rigging hardware and equipment before use?		■	■	■
Did a designated competent person inspect the mobile crane and all controls before use?		■	■	■
Do operators of mobile and tower cranes possess a valid operators certificate for the type of equipment operated?		■	■	■
Is a copy of the current equipment certification available for each crane and derrick or at the project site?		■	■	■
Is a qualified signalman in view of the crane operator at all times during a lift?		■	■	■
Is at least a 10-foot safe working clearance maintained from overhead power lines?		■	■	■
Is it ensured that the crane is level and outriggers are set up on a firm / stable surface capable of supporting the crane and the load?		■	■	■
Is the equipment load chart present and legible and is the operator trained to not exceed the load chart capacity while making lifts?		■	■	■
Prior to performing lifts, do ground conditions such as slope, compaction and firmness: and all blocking, mats, cribbing, etc. meet requirements?		■	■	■
Write Comments or Remarks here:		■	■	■